

Rakhine Shelter Cluster Coordination Meeting

Date: Wednesday 26th April 2017

Time: 9 AM – 10:30 AM

Venue: UNHCR FO, Sittwe

Chair: Richard Tracey (Shelter/CCCM/NFI Cluster Coordinator)

Participants: UNHCR (3), IOM (1), Medair (1) & MAUK (1)

Minutes: UNHCR

Agenda item	Discussion	Action/Actor	Due date
Operational Updates (Achievements, Challenges & Constraints)	<p>UNHCR</p> <ul style="list-style-type: none"> UNHCR reported that the reconstruction of 75 LH in STM, OTGS & NC2 IDP camps was completed in March 2017. Before the upcoming 2017 rainy season, UNHCR intend to reconstruct 136 LH in 3 IDPs of Pauktaw and Rathedaung Townships: Sin Tet Maw [83], Kot Tan Kok [29] & Chen Kar Li [24] Tender: Closure of bids = 10th May Construction: June-August 		
	<p>Medair</p> <ul style="list-style-type: none"> The rehabilitation of 24 temporary shelters in STMG was completed in March 2017. Reconstruction of a further 33 temporary shelters in STMG is ongoing. Expected completion date: end June. Medair raised concerns about potential overlap of activities between shelter partners and the RSG in STMG. The CC advised partners to coordinate shelter activities in STMG with DRC who as CMA, are playing the central role in coordination within STMG. 		
	<p>MAUK</p> <ul style="list-style-type: none"> The rehabilitation of four temporary shelters in STMG completed in March 2017. MAUK are considering shelter & WaSH support to Nidin IDP camp, Kyauktaw. CC advised MAUK to liaise closely with the local authorities as the RSG are planning a relocation to individual shelter provided appropriate land is made available. Should a relocation not be possible at this time, the RSG will reconstruct the nine temporary shelters where 72 IDP families (Total = 85 IDP families) are currently living. 		

Agenda item	Discussion	Action/Actor	Due date
Information Management	<ul style="list-style-type: none"> Tin Moe Htwe (UNHCR) reported the mapping TWiG was working on a standardized format for the GIS datasets the group is developing. The exercise has been supported by contributions from a range of Cluster/sector partners. The Mapping TWiG intends to share the GIS datasets at the same time as the CCCM Camp Profiling exercise. JIPS supported its release. UNHCR Shelter team are in the process of populating a comprehensive database on the maintenance and repair of temporary shelters in the IDP camps. Partners were reminded to provide details of shelter numbers, completion date and level of rehabilitation to Aung Ze Ya and/or Saw Lian Bik (UNHCR). 		
Comprehensive Shelter Assessment	<ul style="list-style-type: none"> Shelter Cluster partners agreed to conduct a joint Shelter Needs Assessment across all IDP locations of Rakhine State in June, after completing the current round of rehabilitation of temporary shelter. The assessment will establish a baseline from which to assess 2017 rainy season damage as well as to support advocacy regarding shelter funding for the 2017-18 dry season. The second assessment will be conducted at the end of the rainy season (Oct 2017). Shelter Cluster partners requested UNHCR to draft a shelter assessment tool. 	UNHCR to draft a temporary shelter assessment tool. CC to share with partners	12/05/17
Emergency Shelter Training	<ul style="list-style-type: none"> UNHCR, in partnership with Shaun Halbert of Reciprocal Bamboo, will conduct two one-day practical training of trainers on 8th & 9th May 2015. The first day will be training 32 participants from the Department for Rural Development who will train other RSG departments whilst the second day (Tuesday 8th May 2017) will be for the Red Cross and Shelter Cluster partners. UNHCR requested Shelter Cluster partners to submit the contact details of participants; 2/3 per agency. Partners were encouraged to send staff most likely to support further trainings to non-Shelter Cluster partners. 		
AOB	N/A		

Rakhine Shelter Cluster Coordination Meeting Participants List

Venue Meeting Hall of UNHCR Field Office Sittwe

Date 26.09.2017

Time 9 am to 10 am

Sr	Name	Organization	Function	Tel #	email
1	Kyawt Sander Win	Medair	SPM	09-774315838	spm-crs-mmcr@medair.org
2	Kay Khaing Soe @ Snow	MAUK	Office Manager	09.430 935 39	kaykhaingsoe87@gmail.com
3	UNHARA LUCCHINI	IOM	ECCM	09445342506	elucchini@iom.int
4	Richard	UNITAR	Coordo:	094480 27896	traeye@unhcr.org
5	Aung Ze Ya	UNITAR	ShL: Associate:	092822 88001	zae@unhcr.org
6	Tin Mae Htue	UNITAR	Info: Associate:	09412563265	htuee@unhcr.org
7					

Status of Shelter Repairs in IDP Camps in Rakhine State

Date: 31 March 2017

Sr.no	IDP Camp	Township	Existing No of LH	No of LH Rooms or HHs	Est. IDP Pop.	Shelter Actor	No of LH Rooms for Repair	Estimated Cost in USD	Funding Status	Repair Progress	No of LH Rooms Repaired	Completion Date	Remarks
1	Ohn Taw Chay (OTC)	Sittwe	80	640	3,389	UNHCR, RSG, MRF, MAUK	476	111,600	Yes	100%	476	17-Jun-16	Repair of about 598 LH or 4,782 Rooms in 4 camps completed by UNHCR under DI.
2	Baw Du Pa-2 (BDP-2)	Sittwe	154	1,232	6,917		1,198	269,550	Yes	100%	1,198	17-Jun-16	Reconstruction of 75 LH or 600 Rooms in 2 camps completed by RSG and MRF. MAUK completed 2 LH recon in OTG-N on Nov 2016. 2017yr, MAUK plan to review in Mar 2017 & RSG is reconstruction of 2 LH & repairing 200 rooms in OTG-N.
3	Taung Paw (TP)	Myebon	89	712	2,701		712	165,088	Yes	100%	712	05-Jun-16	
4	Ohn Taw Gyi-North (OTG-N)	Sittwe	341	2,728	13,655		2,396	560,700	Yes	100%	2,396	25-Aug-16	
5	Baw Du Pa-1 (BDP-1)	Sittwe	127	1,016	4,851	DRC, MRF	799	156,600	Yes	100%	799	25-Jun-16	Repair works completed by DRC
6	Kyein Ni Pyin (KNP)	Pauktaw	86	688	5,060		688	249,300	Yes	100%	688	20-Jan-17	Repair works completed by DRC & LH qty changed for IDP groups
7	Dar Paing (DP)	Sittwe	182	1,456	8,189	NRC, RSG, MRF	1,304	271,125	Yes	100%	1,304	15-Oct-16	Repair works completed by DRC. MRF to share update of plan.
8	Tet Kae Pyin (TKP)	Sittwe	123	984	2,942		344	20,000	Yes	100%	344	31-Dec-16	Reconstruction: RSG completed additional 9 LH. MRF completed 20 LH as well.
9	Maw Ti Nyar (MTN)	Sittwe	78	624	3,352	UNHCR, LWF	56	20,000	Yes	100%	56	31-Dec-16	Reconstruction: NRC Completed all 7 LH.
10	Ohn Taw Gyi-South (OTG-S)	Sittwe	285	2,280	11,704		1,930	337,772	Yes	100%	1,930	31-Dec-16	Repairing of remaining 150 rooms completed by LWF.
	Ohn Taw Gyi-South (OTG-S)	Sittwe					152	84,000	Yes	100%	152	Feb-17	Reconstruction of 19 LH by UNHCR completed 100%.
11	Kaung Doka Khar-1 (KDK-1)	Sittwe	50	400	2,184		386	24,863	Yes	100%	386	17-Aug-16	Repair works completed by LWF
	Kaung Doka Khar-2 (KDK-2)	Sittwe	50	400	2,184		395	24,863	Yes	100%	395	27-Sep-16	Repair works completed & reconstructed 1 LH by LWF
12	Basara (BSRA)	Sittwe	52	416	2,097		400	17,775	Yes	100%	400	17-Aug-16	Repair works completed & reconstructed 6 LH by LWF
13	Nget Chaung-2 (NC-2)	Pauktaw	87	696	3,337		336	200,000	Yes	95%	320	31-Dec-16	Reconstruction of 20 LH by LWF completed & 8 more LH tendering.
	Nget Chaung-2 (NC-2)	Pauktaw					360	225,000	Yes	100%	360	Feb-17	Reconstruction of 45 LH by UNHCR completed 100%.
14	Ah Nauk Ywe (ANY)	Pauktaw	96	768	4,272	?	488	268,800	Yes	100%	488	Feb-17	Reconstruction of 2nd batch 20 LH is 100% completed by LWF.
							280	184,615	No	0%	-		Tendering is ongoing for 20 out of 35 LH in Mar 2017 & start in Apr.
15	Say Tha Mar Gyi (STMG)	Sittwe	300	2,680	12,178	RSG, MAUK, MRF-MEDAIR, DRC	2,680	531,225	Partly	42%	1,128		Reconstruction of 30 LH by RSG completed. DRC:40 & MEDAIR:24, MAUK:4 completed. (RSG plan to recon 43 & MEDAIR to 33 LH after Apr.)
16	Sin Tet Maw (STM)	Pauktaw	94	752	2,405	UNHCR, DRC	88	176,144	Partly	15%	88		Reconstruction of 11 LH by UNHCR completed 100%. UNHCR Plan to reconstruct remaining 83 LH in RM P-4 after April 2017.
17	Nidin (NDN)	Kyauktaw	9	72	578	???	72	16,200	No	0%	-		Shelter needs/gaps (shelter actor and funding) for Sr.no 14 to 21. The updated estimated cost is now USD 1.28 Million (approx) as per available info. (UNHCR Plan to Recon all LH of 53(KTK:29+CHKL:24) of Rtd in RM P-4 of 2017.)
18	Kyauktalone (KYTL)	Kyaukphyu	50	400	1,274		400	224,640	No	0%	-		
19	Ward 6 (Ward 7)	Ramree	12	96	187		96	51,840	No	0%	-		
20	Chin Khar Li (CKL)	Rathedaung	24	192	1,283		192	43,200	No	0%	-		
21	Koe Tan Kauk (KTK)	Rathedaung	29	232	911		232	52,200	No	0%	-		
			2,398	19,464	119,903		12,420	3,007,035	Funded	70%	13,620	NOTE:	CMC - Camp Management Committee
			84%				4,040	1,280,064	Unfunded	30%			RM - Repair and Maintenance

Total No of LH Orig. Constructed	Decommissioned LH	Total No of LH Built	LH Rooms in Good Condition	No of LH Rooms Repaired	No of LH Rooms Unrepaired	Total No of LH and IH
2,843	418	4,689	3,004	13,620	2,840	24,153
100%	15%	19%	12%	56%	12%	100%
88% of the long houses are in good condition						
12% of the long houses are in need of repairs						

Number of LH Rooms for Repair by Tsp	
12,516	Sittwe
2,240	Pauktaw
712	Myebon
72	Kyauktaw
400	Kyaukphyu
96	Ramree
424	Rathedaung
16,460	Total LH Rooms in 7 Tsp

File name: Status of Shelter Repairs in Rakhine 31 March 2017